

किरू जलविद्युत परियोजना (624MW)/ Kiru Hydro ElectricProject (624 MW) - दैनिक प्रगति रिपोर्ट/ Daily Progress Report as on 10/03/2024 (Day and Night Shift)															
Physical progress of works															
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Activity Code	Area of Activity	Unit	Total Qty.	Actual date of start	Actual date of Completion	As per Integrated Schedule		Progress (up to last month)	Monthly progress		Days progress		Cumulative progress	Balance Qty.	Remarks
						Date of start	Date of Completion		Target	Achieved	Target	Achieved			
DIVERSION TUNNEL (DT)															
40	DT- Inlet structure Concreting.	cum	7000 (El. 1430m)	09.06.21	22.08.23	25.11.21	27.03.22	6884	-	-	-	-	6884	-	DT Inlet Structure: *Concrete lift completed upto EL 1430.00m. *First stage concreting completed upto Deck slab of DT Inlet Structure at EL 1430m.
45	Construction of coffer dam (U/S and D/s).	cum	50000	19.10.23	In progress	-	-	43000	7000	0	500	0	43000	7000	* Construction of Coffor Dam started on 19-10-2023. * Construction of Coffor Dam is in progress and EL 1417m achieved.
DAM WORKS															
50	Dam Concreting- In river bed upto top of construction sluice	cum	209000	05.05.22	In progress	25.04.22	07.12.23	276499	55000	8195	2000	1690	284694	682306	*S-1 Block: Concrete pouring completed from EL 1425.5m to EL 1427m. (d/s of GOC). 510 cum of concrete poured. Present elevation of concrete: 1422.5m(U/s of GOC), 1427m (D/s of GOC). *S-2 Block: Reinforcement and shuttering of Middle pier (u/s of gate groove) from EL ± 1412.6m to EL 1414.6m is in progress. Present elevation of concrete = 1416.60m (D/s of Gate Groove). *S-3 Block: Reinforcement of Construction sluice from EL 1406.75m to EL 1408m is in progress. Present elevation of concrete = EL 1406.75m. * Concrete pouring in u/s of gate groove portion completed from EL 1406.75 to EL 1408m. 330 cum concrete poured.. *S-4 Block: Present elevation of concrete is EL 1412m (S5 side),1410m (middle portion) and S3 Side. *S-5 Block: Reinforcement and shuttering is in progress from EL 1422.425m to EL 1424m. Present concrete level: U/s side: 1422.425m. *S-6 Block: Concrete pouring b/w RD 70m to RD 5m from EL 1417 to EL 1419m is in progress. 1180 cum concrete poured. Concrete level is EL 1419m (u/s side). 1180 cum concrete poured. *R1 Block: No work. Cumulative Concrete (R1 Block) = 40 cum. Note: Less concreting in Dam is due to 1) Intermittent stoppage of Tower Belt due to high wind speed.
51	Dam- Concreting upto Invert level of orifice spillway	cum	758000		In progress	07.12.23	09.09.24								
61	Power Intake- Excavation	cum	56000	17.06.22	In progress	27.03.22	03.10.23	54530	1470	260	100	0	54790	1210	*Excavation between Intake 1 and 2 below EL 1445m in progress. *Mucking is in progress. *Cable Tendon: No work. * Drilling for installation of grouted anchor bar at EL 1480m is in progress.
Other surface works	Construction of 70 R Steel Truss Bridge														*Left abutment: Concreting of seating beam completed. *Right abutment: Concreting of seating beam completed. *Erection of 420 nos of cribs completed. *Erection of bottom chord, end cross girder and stringer is in progress.
	Construction of road along right Bank from 70R Steel Truss Bridge upto Dam area-Excavation	cum	14000		In progress			6600	7300	550	225	50	7150	6850	
POWER HOUSE EXCAVATION															
116	PH-Benching upto MAT Level i.e. EL 1390m	cum	54000	20.07.22	26.04.23	08.02.23	30.04.23	54000	-	-	-	-	54000	0	*Servie Bay at EL 1391.80m & EL 1390.7m: *Service Bay Raft Concrete completed on 22-09-2023.Cumulative Concrete = 733 cum. *Service Bay Area: Removal of shuttering from walls and columns for 1st lift above intermediate floor in RD 30.875m to 38m.
117	PH-Benching upto Generator Floor Level i.e. EL 1385.70m	cum	18400	26.02.23		30.04.23	09.06.23	18400	-	-	-	-	18400	0	
118	PH-Benching upto MIV Floor Level i.e. EL 1370.3m *[1st phase - benching in b/w EL 1385m to EL 1378m] *From EL 1378m to EL 1375m Balance for Ramp = 4500cum	cum	31000	12.06.23	25.10.23	09.06.23	08.08.23	31000	-	-	-	-	31000	0	
	[Benching in b/w EL 1375m to EL 1371.2m]	cum	10600	14.10.23	25.11.23			10600	-	-	-	-	10600	0	
119	Benching in b/w EL 1371.2m to 1362.79 for Draft Pits	cum	6000	28.11.23	25.12.23	08.08.23	08.09.23	4200	-	0	-	0	4200	0	Draft Tube Pit #2: Completed. Draft Tube Pit#3: Shuttering for 02 nos columns at B line along with Drainage Gallery is in progress. Draft Tube Pit #4: Completed
	CABLE TUNNEL	m	281	23.08.23	In progress			121	60	0	2	0	121	160	
TRANSFORMER CAVERN															
125	TC- Benchng upto MAT level	cum	36000	02.06.22	12.05.23	18.12.22	20.04.23	36000	-	-	-	-	36000	0	
126	TC- Bus Duct No 1	m	55	17.06.23	30.08.23	20.07.23	20.10.23	55	-	-	-	-	55	0	*Bus Duct #1: Handed over to EM for earthmat.

