Visit of Managing Director, CVPPPL to Kiru H.E. Project, Kishtwar, J&K

Shri Hassan Nadeem, MD, CVPPPL visited Kiru HE Project on 30.06.2022 to review the ongoing construction activities at the project. He was accompanied by Shri Sandeep Mittal, GGM, (C), CVPPPL and other officers of CVPPPL. Shri Rajendra Prasad, GGM & HoP, Kiru HE Project welcomed him with bouquets of flowers on his arrival to Kiru Project.

MD, CVPPPL visited the quarry site area and enquired about the status of the mining plan and devolvement of approach up to quarry sites. M/s PEL was directed that the construction of the approach road and bridge for KKR6 and KKR 7 needs to be taken up on priority.

MD, CVPPPL visited Kiru Project Office at Patharnakki and he was briefed about the ongoing construction activities and also the status of progress of work at various work fronts. A review meeting with CVPPPL officers and representatives of M/s PEL was held at the site wherein issues regarding the ongoing construction activities were discussed. Shri Rajendra Prasad, GGM &HoP, Kiru HE Project apprised about various ongoing construction activities of the Project.

MD, CVPPPL inspected the construction activities of important project components viz. Dam Site, Pressure Shafts, Power House and other underground structures of the Project. He expressed satisfaction with the progress of the excavation of Transformer cavern & Pressure Shafts and advised the project to complete the pending works at the earliest. He also inspected the Power house and advised the project to expedite the benching work with concurrent rock supports. He directed M/s PEL to complete the balance excavation of pressure shafts and Benching of Power House by deploying adequate resources immediately to meet the required progress as per construction schedule of project.

MD, CVPPPL, inaugurated the construction work of Inclined Pressure Shaft #3 through a raise climber and inaugural blast was taken in his presence. He also inspected the ongoing excavation works at the proposed portal location of TRT-4 and advised the contractor to complete the work as early as possible.

A progress review meeting was also held on 02.07.2022 under the chairmanship of MD, CVPPPL wherein representatives of M/s PEL briefed about the progress of respective structures. A presentation was also given by M/s PEL wherein the plan and arrangements for Dam concreting by way of erecting of primary crusher plant, Aggregate Conveyer Tunnel and system, concert conveyer tunnel, installation of Tower crane and other equipments, etc. to be deployed at site, was briefed. Necessary directions were given to expedite the major civil work especially the early start of dam concreting and makeup plan for the Powerhouse benching.

He chaired a meeting with the contractor and senior officials of the Project and discussed all the critical issues and advised to achieve the milestones as per the construction schedule. MD, CVPPL also discussed with representatives of the labour union regarding labour-related issues. MD, CVPPL and other senior officers planted saplings in the Kiru Office Complex.

MD, CVPPPL appreciated the hard work of the project team & the progress achieved so far.

Photographs of Site Visit



Welcome of MD,CVPPPL by HoP , Kiru HEP



Inspection of Quarry sites



Briefing to MD, CVPPPL about construction activies




Meeting with CVPPPL offices and Representatives of M/s PEL at site



Inspection of Power Intake excavation work



Dam Site visit



Inspection of APST and Top Horizontal Pressure shaft work



Inspection of APSB and Bottom Horizontal Pressure shaft work



Inspection of Inclined Pressure Shaft#1work



Inauguration of Inclined Pressure Shaft# 3 work



Inspection of Bottom Horizontal Pressure Shaft#4 work



Inauguration blast for Inclined Pressure Shaft# 3







Progress Review Meeting on 02.07.2022 at Kshtwar