



Chenab Valley Power Projects (P) Ltd
(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)
Pakal Dul Hydro Electric Project
Chenab Nagar – II, Kishtwar, (J&K) – 182206
CIN NO. U40105JK2011PTC003321

CVPP/PDHEP/CGM/2020/A92.

Date: 29.05.2020

Additional Director General (Central),
Northern Regional Office,
Ministry of Environment, Forests and Climate Change, Gol,
Bays No. 24-25, Sector 31-A, Chandigarh- 160030
Fax- 0172 2638135

E-mail: chdmoeenv@gmail.com, ronz.chd-mef@nic.in, cdsingh1987@rediffmail.com, singhbharat6989@gmail.com

Sub: Pakal Dul HE Project (1000 MW) in District Kishtwar, J&K – Submission of Environment Clearance Compliance Report (ECCR) for the period from October 2019 to March 2020.

Ref: Environmental Clearance granted to the Project vide letter no. J-12011/51/2007-IA dated 29.02.2008 and transferred in favour of CVPP vide letter no. J-12011/51/2007-IA dated 12.07.2012.

Sir,

We are enclosing herewith Six Monthly Environment Clearance Compliance Report (ECCR) in respect of Pakal Dul HE Project for the period from October 2019 to March 2020 for your kind information.

Thanking you and Warm Regards.
Yours Sincerely,

Chief General Manager
Pakal Dul HE Project
Email: gmpdhep@gmail.com

Copy to:

- 1. Dr. S. Kerketta, Director, Impact Assessment Division-1,**
Ministry of Environment, Forests & Climate Change,
Indira Paryavaran Bhawan, Jor Bagh Road, Ali Ganj,
New Delhi- 110003
Email: s.kerketta66@gov.in, suna1466@rediffmail.com
- 2. Member Secretary, J&K State Pollution Control Board,**
Parivesh Bhawan, Sheikh-ul-Alam Campus,
Behind Govt. Silk Factory, Raj Bagh, Srinagar (J&K)
Email: membersecretaryjkspcb@gmail.com
- 3. General Manager, Planning Division, CVPPPL, Jammu.**

Pakal Dul Hydroelectric Project (1000MW)

1. Brief Introduction of Project

Pakal Dul (1000MW) HE Project was initially conceived by NHPC and later on got transferred to Chenab Valley Power Projects [P] Limited (CVPPPL). CVPPPL is a Joint Venture Company of NHPC Limited, JKSPDC and PTC (India) Limited incorporated on 13/06/2011 for execution of 03 Hydroelectric Projects namely Pakal Dul, Kiru and Kwar with aggregate installed capacity of 2164 MW at Chenab River Basin in Distt Kishtwar of Jammu & Kashmir, with equity participation of 49%, 49% and 2% by NHPC, JKSPDC & PTC respectively.

Pakal Dul HE Project is proposed on river Marusudar, a tributary of Chenab in district Kishtwar of J&K. The project envisages construction of a 167 m high Dam, 2 nos. of Head Race Tunnel of 7.20M diameter and 10 km length, an underground Power House with 4 units of 250 MW each. The annual energy generation will be 3330 MU.

2. Status of Statutory Clearances

Status of statutory clearances is tabulated below:

Techno- Economic Appraisal (TEA)	Accorded by CEA on 03.10.2006 <i>(Transferred in favour of CVPPPL on 06.08.2012)</i>
CCEA Approval	Accorded in favour of CVPPPL on 28.10.2014
Environmental Clearance	Accorded by MoEF to NHPC on 29.02.2008 <i>(Transferred in favour of CVPPPL on 12.07.2012)</i>
Forest Clearance	Clearance for diversion of 146.66 Ha of forest land accorded by GoJK on 15.12.2015. Clearance for diversion of 12.125 ha forest land accorded by GoJK on 26.06.2018. Clearance for felling of left out trees on already diverted forest land accorded on 17.07.2018. Clearance for felling of trees coming under already diverted forest land at right bank of river Marusudar stands accorded vide Order No. 531-(JK)FST of 2019 dated 12.12.2019.

Clearance for diversion of 0.6434 ha of Forest land at left bank of river Marusudar stands accorded vide Government order no. 17(JK)FST of 2020 dated 30.01.2020.

Wildlife Clearance	Clarence for diversion of 195.96 Ha of forest land (188.76 ha wildlife land and 7.2 ha Forest land) accorded by GoJK on 29.11.2016 after grant of approval by Hon'ble Supreme Court of India.
NOC from J&K State Pollution Control Board	Consent to Establish for Pakal Dul Project issued by J&K State Pollution Control Board in March 2016.
Status of Other Clearances	Clearance from Fisheries Department and clearance from Hydraulic Division (PHE & Irrigation) have been received in the month of February 2016. NOC from mining department has been obtained on dated 23.02.2017.
R&R Plan	The J&K govt. has approved the Rehabilitation and Resettlement plan of the project vide Govt. Order dated 22.02.2017 and 07.03.2019, total payment of Rs 39.09 Cr has been released so far in favour of Commissioner Rehabilitation and Resettlement, Pakal Dul HEP (DC Kishtwar) for implementation of RR Plan. Disbursement of RR benefits is in progress and a payment of Rs37.50 Crores to Project Affected Families (PAFs) has been made so far.

3. Status of Private Land Acquisition

Final awards for acquisition of Power House area land and Reservoir area land have been accorded. An amount of Rs 97.59 Crores has already been deposited with the

Collectorates for disbursement. Out of this, a total payment of Rs.94.77 Crores (approx.) has been disbursed to land owners comprising Rs.62.00 cr. for Dam Reservoir area and Rs. 23.12 cr. (upto08 /05/2020) for Power House area.

4. Status of Tender/Award

The Hon'ble High Court of J&K pronounced its judgement on **28.01.2017** in favour of CVPP Ltd. wherein cancellation of tenders was upheld. Accordingly, tendering process on Package mode for the Project was taken up in following packages of major works and the present status of the tenders and awarded works is as under:

- Dam Package** : Dam Package awarded to M/s JaiPrakash Associates Ltd on 21.06.2018 along with Diversion Tunnel and HRT from upstream side. The site has been handed over to M/s Jaiprakash Associates Ltd. The Contractor has started the site mobilization and infrastructure works. The status of construction works is as-
- i. **DT Inlet-** Portal excavation work upto berm at EL 1583m has been completed and wire mesh fixing on the first layer of shotcrete from EL 1592m to EL 1583m is complete and excavation to 1568m is in progress. Cable anchor work is in progress above the berm at EL 1592m to EL 1583m.
 - ii. Excavation of Diversion Tunnel from Outlet Portal is in progress and 820 m (Heading including Portal) & (Benching including Portal) 580m (full width & full depth) has been excavated till date.
 - iii. Portal development works for Adit to HRT has been completed.
 - iv. Excavation work of **Adit 1 to HRT-2** has been completed and inserted into HRT-2 on **18.03.2020**.
 - v. **Adit-I A to HRT -I:** The cumulative progress till date is 280.00 m, out of total length of 698 m.

vi. **Intake Gate Platform:** - Excavation upto EL. 1740 m has been completed. Slope protection work above EL. 1740 m is near completion. Catch water drain & PCC Works in Bern at EL. 1740 m is in progress. Excavation for 2nd bench upto EL 1721m is in progress and cutting has been done upto EL 1735 m.

vii. **Tunnel Spillway Gate Shaft Platform:-** Excavation upto EL. 1709 m has been completed. Rock anchors & Shotcrete is in Progress.

viii. **Surface Spillway:** - Excavation for first bench at EL. 1738 m has been completed till date & slope protection above EL 1738 yet to be started.

ix. Approach road works are in progress at various locations i.e. DT Inlet road, DT Outlet road and road to Dam top. Formation Cutting in DT inlet Road has been completed and road has been made through for Vehicular Movement, re-grading & protection work is in Progress. Whereas slow progress of DT Outlet road due to very tough and hard rock strata, out of 1200 m length of road formation cutting only 1058 m length has been completed.

x. Approach road works to Adit-I to HRT-II has been completed.

xi. Approach road works to the Tunnel Spillway are in progress and out of 240 m length of road formation cutting of 158 m length has been completed.

Power House : Letter of Award has been issued to M/s Afcons-JAL-JV. on **21.02.2018**. Site mobilisation works started by a team of M/s Afcons-JAL-JV w.e.f **15.03.2018**. Site handing over activities are completed. The status of construction works is as-

Package

i. Excavation of MAT (Main Access Tunnel) to Power House of total length of 267 m has been completed on **19.12.2018**.

- ii. Excavation of Adit to Power House of total length of 160 m has been completed on **13.12.2018**.
- iii. Excavation of Power House Cavern Crown of total length of 166 m has been completed on **15.09.2019**.
- iv. Excavation of Adit from MAT Junction to MIV Chamber top of total length of 159.28 m has been completed on **05.12.2019**.
- v. Excavation of Adit to Transformer Hall of total length of 74 m has been completed on **31.03.2018**.
- vi. Excavation of Pilot in Transformer Hall of total length of 123.60m has been completed on 30.09.2019. Side Slashing 1A = 74 m, out of total length of 123.60 m. Side Slashing 1B = 50 m, out of total length of 123.60 m. Rock support is in Progress.
- vii. Approach road works to Surge Shaft top, out of 2800 m length of road, formation cutting of 2195 m length has been completed.
- viii. Excavation of the Access Tunnel to Valve House is in progress and 468 m achieved out of a total length of 585 m.
- ix. Excavation of Adit to Pressure Shaft Bottom in progress and 156.20 m achieved out of a total length of 238.739 m.
- x. Excavation of MIV Chamber Pilot is in progress and 90 m achieved out of a total length of 105m.
- xi. Adit to Surge shaft bottom -01 has been completed on **27.02.2020**.
- xii. Adit to HRT-1 and HRT-2 (Link) is in Progress and 8 m achieved out of a total length of 43.704m.
- xiii. PH Benching Lowering from EL. 1271.5 to 1269.5 m is in progress.


HM Package : LOA has been issued to M/s PES Engineers Pvt. Ltd on dated **26.08.2019**. Contract agreement signed between CVPPPL and M/s PES Engineers Pvt. Ltd on **21.10.2019**. Detailed Engineering of HM components including submission/checking of drawings is in progress.

E&M package : LOA has been issued to M/s Voith Hydro Ltd. on dated **02.01.2019**. Detailed Engineering of E&M equipment including submission/checking of drawings, layout Plan are in progress. Turbine Model testing conducted from 11th to 15th Nov 2019 at Hydraulic Research laboratory, Heidenheim, Germany, wherein the turbine efficiency obtained is **94.7%** against contract provision of **93%**.

HRT-TBM Package :NIT for HRT-TBM package issued on **12.09.2019** and Technical bid were opened on **22.11.2019**.Price bid of technically qualified bidders were opened 12.03.2020 TEC has recommended for award of work and recommendations are placed for Approval of Board.

5. Status of other allied infrastructural work of Project.

1. Bailey Suspension Bridge of 320 ft length over river Chenab has been commissioned on 14.09.2015.
2. Main Access Tunnel (MAT) and Construction Adit to Power House (CAP) Portal works are completed.
3. 5.71 Km. road from Bailey Suspension Bridge to HRT (TBM) portal is completed in Power House area
4. Infrastructural works like approach roads to Dam & Power House are in progress and construction of bridge for Dam site at Bhandarkot is completed and is open for vehicular movement.
5. LOA has been issued on dated 24.05.2019 for Construction of Steel Truss Bridge at Kwar (Dul) for Power House site and work is in progress.



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

PakalDul Hydro Electric Project

Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661


Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

ANNEXURE-I

Six Monthly EC Compliance Report of Pakal Dul HE Project (1000 MW) (October 2019 to March 2020)

1	Name of Project	Pakal Dul HE Project
2	Type of Project	Hydro Electric Project
3	Clearance letters OM No. and date (a) Environment Clearance (b) Forest Clearance	<p>(a) Letter no. J-12011/51/2007-IA dated 29.02.2008 and transferred in favour of CVPPPL vide letter no. J-12011/51/2007-IA-I dated 12.07.2012.</p> <p>(b) Government order no. 334- FST of 2015 dated 15.12.2015 of GoJK for 146.6613 Ha land on Right Bank of river Marusudar.</p> <p>Government order no. 289-FST 2016 dated 29.11.2016 of GoJK with Corrigendum dated 26.12.2016 for 195.9619 Ha of Forest land (188.7619 ha of former KHANP land and 7.2 ha of Forest land) on Left Bank of river Marusudar.</p> <p>Government sanction for diversion of 12.125 ha of Forest land on left bank of river Marusudar stands accorded vide Govt. order no 207-FST of 2018 dated 26.06.2018.</p> <p>Government sanction for felling of trees coming under already diverted forest land at left bank of river Marusudar stands accorded vide Govt. order no 225-FST of 2018 dated 17.07.2018.</p> <p>Government sanction for felling of trees coming under already diverted forest land at right bank of river Marusudar stands accorded vide Order No. 531-(JK)FST of 2019 dated 12.12.2019.</p> <p>Government sanction for diversion of 0.6434 ha of Forest land at left bank of river Marusudar stands accorded vide Government order no. 17(JK)FST of 2020 dated 30.01.2020.</p>



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

PakalDul Hydro Electric Project


Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661

Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

4	Locations (a) District (s) (b) State/UT (c) Latitude (d) Longitude	(a) Kishtwar (b) Jammu and Kashmir (c) 33°27'30"N (d) 75°48'50"E																										
5	Address for Correspondence (a) Address of concerned Project Head (with Pin code, Telephone/Fax no.) (b) Address of concerned HOD in Corporate Office (with Pin code, Telephone/Fax no.)	(a) Chief General Manger, Pakal Dul HE Project, CVPPP Ltd., Chenab Nagar-II, Kishtwar, J&K. Pin code- 182206 Telephone:- 01995-260723/9971955066 Email:gmpdhep@gmail.com (b) Managing Director, Chenab Valley Power Projects (P) Ltd, Chenab Jal Shakti Bhawan, Opposite Saraswati Dham, Rail Head Complex, Panama Chowk, Jammu- 180012, J&K Phone/Fax: 0191 2475516/ 2479835																										
6	Detail of Environmental Management Plan	Environmental Management Plans to be implemented at the project are: <table border="1" style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="width: 5%;">S. No.</th> <th style="width: 95%;">EMP</th> </tr> </thead> <tbody> <tr><td>1.</td><td>Biodiversity Conservation Plan</td></tr> <tr><td>2.</td><td>Catchment Area Treatment</td></tr> <tr><td>3.</td><td>Fisheries Development</td></tr> <tr><td>4.</td><td>Public Health Delivery System</td></tr> <tr><td>5.</td><td>Solid Waste Management</td></tr> <tr><td>6.</td><td>Provision for fuelwood/ LPG depot & Energy Conservation Measures</td></tr> <tr><td>7.</td><td>Relocation & Rehabilitation of Dumping sites</td></tr> <tr><td>8.</td><td>Landscaping & restoration of construction areas</td></tr> <tr><td>9.</td><td>Creation of Green Belt around reservoir</td></tr> <tr><td>10.</td><td>Disaster Management Plan</td></tr> <tr><td>11.</td><td>Resettlement & Rehabilitation Plan</td></tr> <tr><td>12.</td><td>Environmental Monitoring Programme</td></tr> </tbody> </table>	S. No.	EMP	1.	Biodiversity Conservation Plan	2.	Catchment Area Treatment	3.	Fisheries Development	4.	Public Health Delivery System	5.	Solid Waste Management	6.	Provision for fuelwood/ LPG depot & Energy Conservation Measures	7.	Relocation & Rehabilitation of Dumping sites	8.	Landscaping & restoration of construction areas	9.	Creation of Green Belt around reservoir	10.	Disaster Management Plan	11.	Resettlement & Rehabilitation Plan	12.	Environmental Monitoring Programme
S. No.	EMP																											
1.	Biodiversity Conservation Plan																											
2.	Catchment Area Treatment																											
3.	Fisheries Development																											
4.	Public Health Delivery System																											
5.	Solid Waste Management																											
6.	Provision for fuelwood/ LPG depot & Energy Conservation Measures																											
7.	Relocation & Rehabilitation of Dumping sites																											
8.	Landscaping & restoration of construction areas																											
9.	Creation of Green Belt around reservoir																											
10.	Disaster Management Plan																											
11.	Resettlement & Rehabilitation Plan																											
12.	Environmental Monitoring Programme																											
7.	Breakup for Project area (Land details)	Forest Land: 355.3918 ha Private/ Revenue Land: 177.81 Total Land: 533.2018ha																										



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

PakalDul Hydro Electric Project


Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661

Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

8	<p>Breakup of Project affected population with enumerations of those losing house/dwelling units only, agriculture land only, both house and agriculture land and landless labours/artisans.</p> <p>(a) SC/ST/Adivasis (b) Others</p>	<p>No of affected villages:- 6 Displaced PAFS:- 110 Non displaced PAFs:- 656 Total PAFs:- 766</p> <p>(a) Scheduled Tribe:- 2</p>																		
9	<p>Financial Details</p> <p>(a) Project cost as originally planned and subsequent revised estimates and the year of price reference</p> <p>(b) Actual expenditure incurred on the Project so far</p> <p>(c) Allocation made for Environment Management Plan</p> <p>(d) Actual expenditure incurred on EMP so far</p>	<p>(a) Project cost: 5088.88 Cr (July 2005 PL) CCEA approved: 8112.12 Cr (March 2013 PL)</p> <p>(b) Actual expenditure: Rs.1427.98 Crs (till March 2020)</p> <p>(c) Allocations for EMP (at 2013 PL): 330.32 Crs.</p> <p>(d) Actual expenditure incurred on EMP: Expenditure incurred by CVPPPL on EMP and other related activities upto 31.03.2020 include:</p> <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 10%;">S.No</th> <th style="width: 60%;">Component</th> <th style="width: 30%;">Expenditure (Rs. in Cr)</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">1.</td> <td>Forest and wild life Land Diversion</td> <td style="text-align: right;">203.335</td> </tr> <tr> <td style="text-align: center;">2.</td> <td>Fund for Wildlife Management including corpus fund</td> <td style="text-align: right;">236.0</td> </tr> <tr> <td style="text-align: center;">3.</td> <td>Fisheries Development Plan</td> <td style="text-align: right;">1.96</td> </tr> <tr> <td style="text-align: center;">4.</td> <td>Implementation of R&R plan</td> <td style="text-align: right;">39.09</td> </tr> <tr> <td></td> <td style="text-align: center;">Total</td> <td style="text-align: right;">480.385</td> </tr> </tbody> </table>	S.No	Component	Expenditure (Rs. in Cr)	1.	Forest and wild life Land Diversion	203.335	2.	Fund for Wildlife Management including corpus fund	236.0	3.	Fisheries Development Plan	1.96	4.	Implementation of R&R plan	39.09		Total	480.385
S.No	Component	Expenditure (Rs. in Cr)																		
1.	Forest and wild life Land Diversion	203.335																		
2.	Fund for Wildlife Management including corpus fund	236.0																		
3.	Fisheries Development Plan	1.96																		
4.	Implementation of R&R plan	39.09																		
	Total	480.385																		



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

PakalDul Hydro Electric Project


Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661

Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

<p>10</p>	<p>Forest Land Requirements</p> <p>(a) Status of approval diversion of Forest Land for non-forestry use</p>	<p>(a) Forest clearance for diversion of 146.66 Ha forest land on right bank of dam/reservoir has been accorded by GoJ&K on 15.12.2015. Requisite amount of Rs 17.81 Cr deposited with J&K State Forest department on 15.09.2015. Forest Clearance for diversion of 188.76 Ha forest land (earlier KHANP land) on left bank of dam/ reservoir along with 7.2 Ha of Forest Land for underground works in Dul area has been accorded by GoJ&K on dated 29.11.2016. Requisite amount of Rs 178.2055 Cr deposited with J&K State Forest department on 18.06.2016 and the amount of Rs. 236 Crs towards wildlife management was deposited on 19.09.2016.</p> <p>Government sanction order for additional 12.125 ha of Forest land at left bank of river Marusudar stands accorded vide Govt. order no 207-FST of 2018 dated 26.06.2018. Requisite amount of Rs 6.3083663 Cr deposited with J&K State Forest department on 15.05.2018.</p> <p>Government sanction order for felling of trees coming under already diverted forest land at left bank of river Marusudar stands accorded vide Govt. order no 225-FST of 2018 dated 17.07.2018. Requisite amount of Rs 7613899/- deposited with J&K State Forest department on 15.05.2018. Government sanction order for felling of trees coming under already diverted forest land at right bank of river Marusudar stands accorded vide Govt. Order No. 531-(JK)FST of 2019 dated 12.12.2019. Requisite amount of Rs. 1490391/- deposited with J&K State Forest department.</p> <p>Government sanction order for diversion of 0.6434</p>
-----------	---	---



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

PakalDul Hydro Electric Project

Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661

Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

	(b) The status of clear felling of trees in Forest Land	<p>ha of Forest land at left bank of river Marusudar stands accorded vide Government order no. 17(JK)FST of 2020 dated 30.01.2020. requisite amount of Rs. 505310/- deposited with J&K State Forest department.</p> <p>(b) Clear felling status: The requisite amount of Rs 4.31413 Cr towards cost for extraction of trees has been deposited with J&K State Forest Corporation. The work of tree felling and extraction is in progress.</p>
11	Status of Construction (a) Date of commencement (actual and/or planned) (b) Date of completion (actual and/or planned)	<p>(a) Date of commencement (actual): Out of the Major project works, the Power House package was the first to be awarded on 21.02.2018.</p> <p>(b) Date of completion (planned): 66 months from the start of major works.</p>
12.	Reasons for the delay (If the Project is yet to be started)	N.A.
13	Details of Site visits (a) By Monitoring Committee (b) By Regional Office	Nil Nil
14.	Brief note on the status of compliance of the conditions stipulated by MOEF&CC	Details are enclosed as Annexure- I.



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

Pakal Dul Hydro Electric Project

Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661


Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

ANNEXURE-II

Status of Compliance to conditions stipulated by MOEF&CC, Govt. of India vide Environmental Clearance letter dated 29.02.2008

S.No.	Specific Conditions	Compliance Status
i	Catchment area treatment Plan as proposed should be completed in Five years	<p>The cost provision for CAT Plan as approved by MoEF was Rs. 21.33 Crs which was revised in CCEA approval (Investment Approval by GoI) to Rs. 36.38 Crs.</p> <p>Soil Conservation Department, GoJK was requested to take up the Catchment Area Treatment works. The CAT Plan is being re-verified and strengthened as per the current ground situation by J&K Soil & Water Conservation Department. Implementation shall start after finalization of the plan by Soil & Water Conservation Department.</p>
ii	<p>During the construction of the project, if any person/family whose acquired land is more than 70% of the total land holding is identified, such family/person shall be treated as fully affected families. R&R package proposed for the displaced families shall be extended to such families. NRRP- 2007 package will be followed for R&R of PAFs.</p>	<p>The RR Plan of Pakal Dul HEP has been approved by GoJK vide Government Orders no. 12-DMRR&R of 2017 dated 22.02.2017 and 11-DMRR&R of 2019 dated 07.03.2019. The approved R&R Plan is under implementation.</p> <p>The formulation, approval and implementation of R&R plan comes under the purview of State/UT Government which has adopted a uniform approach in providing the R&R benefits for the PAFs of different HE projects in J&K. The recommendations of MOEFCC for considering non-displaced PAFs with more than 70% of total land holdings as displaced PAFs has not been approved by the State Government for any of the HE Project so far. Hence this provision has not been considered by Government of J&K in formulation and</p>



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

Pakal Dul Hydro Electric Project


Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661

Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

		approval of R&R plan for Pakal Dul HE project.																				
iii	A Monitoring Committee for R&R should be constituted which must include representatives of project affected persons from SC/ST category and a woman beneficiary.	<p>DC Kishtwar has been appointed as Commissioner, Rehabilitation and Resettlement for Pakal Dul HE Project vide Govt. Order No. 19-DMRR&R of 2017 dated 16.03.2017. Constitution of R&R committee is awaited.</p> <p>Monitoring committee is to be constituted by Government under the Chairmanship of Commissioner R&R. the matter was discussed in the meeting of Empowered Committee held on 06.04.2018 under the Chairmanship of Chief Secretary, GoJK wherein the Committee has recommended the constitution of R&R committee. The formal Government order in this regard is awaited.</p>																				
iv	The commitment made during the public hearing should be fulfilled.	Being complied.																				
v	All the equipment which are likely to generate high noise levels are to be fully equipped (noise reduction measures) to meet the ambient noise control standards	Being complied.																				
vi	Consolidation and compilation of the muck should be carried-out in the muck dumping sites and the dumping sites should be above high flood level. The proposed plan for 70.85 lakh cum of muck disposal i.e. about 34 lakh cum is proposed to be utilized during construction and the remaining 36.86 lakh cum of muck disposal at two designated areas (DS1-powerhouse site- 14.37 lakh cum; DS2- dam site-22.48 lakh cum) should be strictly implemented.	<p>Being complied.</p> <p>Details of Muck Generation and Disposal for the period from October 2019 to March 2020:</p> <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: center;">S. No.</th> <th style="text-align: center;">Name of Contractor</th> <th style="text-align: center;">Generated (CUM)</th> <th style="text-align: center;">Utilized (CUM)</th> <th style="text-align: center;">Disposed (CUM)</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">1</td> <td>M/s Jaypee Group (Dam Works)</td> <td style="text-align: center;">10,37,213</td> <td style="text-align: center;">1,55,585</td> <td style="text-align: center;">88,168</td> </tr> <tr> <td style="text-align: center;">2</td> <td>M/s Alcon-JAL Joint Venture (PH Works)</td> <td style="text-align: center;">73,127</td> <td style="text-align: center;">33,302</td> <td style="text-align: center;">40,825</td> </tr> <tr> <td colspan="2" style="text-align: center;">Total</td> <td style="text-align: center;">11,10,340</td> <td style="text-align: center;">9,22,453</td> <td style="text-align: center;">1,88,887</td> </tr> </tbody> </table>	S. No.	Name of Contractor	Generated (CUM)	Utilized (CUM)	Disposed (CUM)	1	M/s Jaypee Group (Dam Works)	10,37,213	1,55,585	88,168	2	M/s Alcon-JAL Joint Venture (PH Works)	73,127	33,302	40,825	Total		11,10,340	9,22,453	1,88,887
S. No.	Name of Contractor	Generated (CUM)	Utilized (CUM)	Disposed (CUM)																		
1	M/s Jaypee Group (Dam Works)	10,37,213	1,55,585	88,168																		
2	M/s Alcon-JAL Joint Venture (PH Works)	73,127	33,302	40,825																		
Total		11,10,340	9,22,453	1,88,887																		



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

Pakal Dul Hydro Electric Project

Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661

Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

vii	The fisheries management plan as proposed in the letter dated 15.01.2008 should be implemented in totality. The total budget of Rs.339.24 lakhs for the fishery development and conservation in the Marusundar river basin should not be diverted for any other purpose.	Being complied. DPR amounting Rs. 430.0 lakh was submitted by J&K Fisheries Department for implementation of Fisheries Development plan of Pakal Dul HEP. An amount of Rs. 196.0 lakhs has been deposited with J&K Fisheries Department. The Fisheries Department has utilized/released an amount of Rs. 135.06 Lakhs for the works under the plan. The work is under execution.
viii	<p>The following conditions imposed by the Standing Committee of National Board for Wildlife (NBWL) while recommending the proposal for de-notification of KHANP area, shall be strictly complied:</p> <p>(a) Provisions proposed for the habitat improvement in the Mitigation Plan should be discussed with Wildlife Institute(WII), Dehradun and be modified accordingly.</p> <p>(b)State Wildlife Department may redefine the core area of the National Park considering the human population pressure etc.</p> <p>(c)NHPC would provide a total of Rs.236 Crs including Rs.100 Crs. for the corpus fund for the protected area for the conservation of the wildlife.</p>	<p>Complied (Mitigation Plan has been prepared/ modified by J&K Wildlife Department in consultation with Wildlife Institute of India, Dehradun.)</p> <p>The core area of the KHANP has been redefined vide SRO no. 212 dated 06.07.2015 of GoJK.</p> <p>Final forest clearance for 195.9619 Ha land (i.e. 188.7619 ha of KHANP land and 7.2 ha of forest land) has been obtained vide Govt. Order no. 289-FST 2016 dated 29.11.2016 of GoJK for which Project has deposited Rs 414.20 Crs to Forest Dept. which includes Rs.236 Crs which further includes Rs.100 Crs for the corpus fund for the protected area for conservation of wildlife.</p>
ix	No construction work/activity should be initiated till Supreme Court grants de-reservation of National Park area.	Complied vide SRO no. 212 dated 06.07.2015 of GoJK issued after grant of approval by Honorable Supreme Court.



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

Pakal Dul Hydro Electric Project

Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661

Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

x	<p>Clear felling of trees should be restricted to 4 m below the FRL and a 50 m greenbelt should be created around the reservoir periphery.</p>	<p style="text-align: center;">Being complied.</p> <p>The tree cutting along the FRL is being done only in the area required for the project construction works.</p> <p>The process for creation of greenbelt shall be initiated at the appropriate time.</p>									
General Conditions											
i	<p>Adequate free fuel arrangement should be made for the labour force engaged in the construction work at project cost so that indiscriminate felling of trees is prevented.</p>	<p style="text-align: center;">Being complied.</p> <p>Free fuel arrangements have been made by the respective contractors for their labour force engaged for Power House Works and Dam Works, at their own cost.</p> <p>Details of expenditure on free fuel provided by the major works contractors are as under:</p> <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 40%;">Works Package / Name of contractor</th> <th style="width: 20%;">Power House Works Package (M/s Afcons-JAL Joint Venture)</th> <th style="width: 40%;">Dam Works Package (M/s Jaiprakash Associates Ltd.)</th> </tr> </thead> <tbody> <tr> <td>No. of labourers engaged for the period from Oct..2019 to March. 2020 (average per month)</td> <td style="text-align: center;">122</td> <td style="text-align: center;">441</td> </tr> <tr> <td>Expenditure under free fuel provisions for the period from Oct..2019 to March. 2020 (Rs.)</td> <td style="text-align: center;">2,37,009/-</td> <td style="text-align: center;">6,65,500/-</td> </tr> </tbody> </table>	Works Package / Name of contractor	Power House Works Package (M/s Afcons-JAL Joint Venture)	Dam Works Package (M/s Jaiprakash Associates Ltd.)	No. of labourers engaged for the period from Oct..2019 to March. 2020 (average per month)	122	441	Expenditure under free fuel provisions for the period from Oct..2019 to March. 2020 (Rs.)	2,37,009/-	6,65,500/-
Works Package / Name of contractor	Power House Works Package (M/s Afcons-JAL Joint Venture)	Dam Works Package (M/s Jaiprakash Associates Ltd.)									
No. of labourers engaged for the period from Oct..2019 to March. 2020 (average per month)	122	441									
Expenditure under free fuel provisions for the period from Oct..2019 to March. 2020 (Rs.)	2,37,009/-	6,65,500/-									
ii	<p>Fuel depot's maybe opened at the site to provide the fuel (kerosene/wood/LPG). Medical facilities as well as drinking water & recreational facilities should also be provided to the laborers.</p>	<p style="text-align: center;">Being complied.</p> <p>Free fuel arrangements for labourers have been made by the contractors.</p> <p>Adequate drinking water and sanitation facilities have been provided by the respective contractors at residential areas of their labour force.</p> <p>Details of medical facilities established by major works contractors for their labourers, at their own cost, are as under:</p> <p>1. Dam Package (by M/s Jaiprakash Associates Limited): One bed, one Oxygen cylinder, accessories of dispensary, storage for the medicines, stretchers, wheel chairs, one light vehicle</p>									



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

Pakal Dul Hydro Electric Project


Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661

Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

		<p>and fully equipped Ambulance at Dam site is in operation and managed by one Doctor and four no. of Medical Assistants. Total 8086 no. of patients including locals have been treated in the period from October 2019 to March 2020 with total expenditure for this period amounts to Rs.6,39,840/-</p> <p>2. Power House Package (by M/s Afcons - JAL Joint Venture): Two no. of first aid centre, fully equipped Ambulance at Power House Site of the Project is managed by the 1 MBBS doctor and 1no. of first aider. The medical facilities are also being provided to the nearby local villagers. The total expenditure on medical facilities from September 2019 to March 2020 amounting to Rs.23,09,913/- has been incurred. Moreover, Afcons-JAL has donated 151 nos. of PPE kits to District Administration to fight against COVID-19.</p>
iii	All the labourers to be engaged for construction works should be thoroughly examined by health personnel and adequately treated before issuing them work permit	Being complied.
iv	Restoration of construction area including dumping site of excavated materials should be ensured by leveling, filling up of borrow pits, landscaping etc. The area should be properly treated with suitable plantation.	Shall be complied
v	The total amount of Rs. 9979.29 lakhs kept in the budgetary provisions for implementation of environmental management plan should be strictly adhered and not to be diverted for any other purpose.	Shall be complied.



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

Pakal Dul Hydro Electric Project

Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661

Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

vi	A Multidisciplinary committee in consultation with the Ministry should be constituted with Ecologists, Environmental Scientists, Conservationists and experienced administrators etc. to oversee the effective implementation of the suggested safeguard measures.	Approval for Constitution of Multidisciplinary committee (MDC) for Pakal Dul HEP was accorded by MoEFCC vide no: J-12011/51/2007-IA-I(Part) dated 10.07.2018 with amendment issued vide No. J-12011/51/2007-IA-I(R) dated 02.05. 2019. However, the matter is again under consideration of MoEF&CC for further amendment to the composition of the MDC.
vii	Six monthly monitoring reports should be submitted to the Ministry and its Regional Office, Chandigarh for review.	Being complied. Six monthly Environment Clearance Compliance Reports are being timely submitted to the Ministry and its Regional Office, Chandigarh.
Other Conditions mentioned in the EC Letter:		
4.	Officials from Regional Office MoEF, Chandigarh who would be monitoring the implementation of environmental safeguards should be given full cooperation, facilities and documents/data by the project proponents during their inspection.	Shall be complied
5.	The responsibility of implementation of environmental safeguards rests fully with the NHPC Ltd. and Government of J&K. (The EC originally granted in 2008 in favour of NHPC was later transferred to CVPP in 2012)	Noted
6.	In case of change in the scope of the project, project would require a fresh appraisal.	There is no change in the scope of the project. Shall be complied if required.
7.	The project involves 386.186 ha of forest land falling under KHANP. This clearance is subject to Hon'ble Supreme Court's permission with respect to de-reservation of part of KHANP.	Complied. The core area of KHANP has been redefined vide SRO no. 212 dated 06.07.2015 of GoJ&K.
8.	The Ministry reserves the right to add additional safeguard measures subsequently, if found necessary and to take action including revoking of the clearance under the provisions of the Environment (Protection) Act	Noted.



Chenab Valley Power Projects (P) Ltd

(A Joint Venture of NHPC (A Govt of India Enterprise, JKSPDC (A Govt of J&K Undertaking) & PTC India Ltd)

Pakal Dul Hydro Electric Project

Chenab Nagar - II, Kishtwar, (J&K) - 182206

Ph No. 01995-260661

Fax No. 01995-260661

CIN NO. U40105JK2011PTC003321

	1986, to ensure effective implementation of the suggested safeguard measures in a time-bound and satisfactory Manner.	
9.	This clearance letter is valid for a period of 10 years from the date of issue of this letter for commencement of construction work.	Complied.
10.	A copy of clearance letter will be marked to concerned Panchayat / local NGO, if any, from whom any suggestion / representation has been received while processing the proposal.	Complied.
12.	The project proponent should advertise within 7 days at least in two local newspapers widely circulated in the region around the project, one of which shall be in the vernacular language of the locality concerned informing that the project has been accorded environmental clearance and copies of clearance letters are available with the State Pollution Control Board / Committee and may also be seen at website of the Ministry of Environment and Forests at http://www.envfor.nic.in .	Complied. The requisite advertisement was published in Dainik Jagran (Hindi) and Daily Uzma (Urdu) newspapers dated 07.03.2008.