

क्वार जल विद्युत परियोजना (540 मेगावाट)/ Kwar Hydroelectric Project (540 MW)
दैनिक प्रगति रिपोर्ट / Daily Progress Report of Civil Package (LOT-1) as on 08.04.2024

Area of Activity	Unit	Total Qty.	Actual date of start	Progress (upto last Month)	Monthly progress/ मासिक प्रगति		Days progress / दैनिक प्रगति		Cumulative progress	Balance Qty.	Remarks
					Target	Achievement	Target	Achievement			
MAT Excavation	m	609	04.12.2022	555	54	8		2	563	46	muck removal in progress
PH Crown Excavation (Central Gullet)	m	140	02.01.2024	140	38	0		0	140	0	drilling blasting for side slashing in progress, also drilling blasting for bench in progress
Transformer Cavern (Central Gullet)	m	116	01.12.23	116	0	0		0	116	0	crown support like SFRS and rock bolt in progress
Access Tunnel to TC from Junction point of MAT	mtr.	313	07.08.23	186	80	2		2	188	125	muck removal in progress
Dam Pit Excavation	cum	61000	14.02.24	36200	24800	4900		600	41100	19900	excavation in S2 block in dam axis to +10m to +35m at EL 1286.5 in dam pit in progress and R1 block above 1287.7 in progress
Up Stream Coffe Dam (Main)	cum	75000	13.02.24	20800	54200	3700		1000	24500	50500	muck filling
Adit cum Surge Gallery for TRT -1	mtr.	766	27.02.2023	469	80	14		3	483	283	muck removal in progress
Control Block Crown (Pilot Hole)	mtr.	40	20.03.2024	18	22	6		2	24	16	muck removal in progress from face and stacked muck from side
Adit to Control block crown	mtr.	113	09.01.2024	113	12	0		0	113	0	adit to CB completed
Adit to TRT	mtr.	550	19.08.23	317	80	14		2	331	219	muck removal in progress
Dam Stripping Excavation											
Dam Stripping Excavation	Cum.	220000	01.12.2022	135770	10000	2400		500	138170	81830	
Access Roads											
Formation Cutting to TRT Outlet road	mtr.	1700	12.07.2022	1190					1190	510	
Dam Approach Road on Right bank	mtr.	960	01.12.2022	505					505	455	
Capex											
Expenditure upto Mar'23		381.55 cr.									
Approved RBE (2023-24)		288.54 cr.									
Capex Target for (April to March-2024)		220.10 cr.									
Expenditure for March-2024		27.83 cr									
Expenditure upto March -24 for FY 2023-24		210.67 cr.									